

## **Ridge Road Pipeline Replacement Project – Update 6/18/18**

1. The contractor completed installation of the new pipeline on 6/12/18.
2. Pipeline pressure testing was successfully completed on 6/14/18.
3. Disinfection was started on 6/14/18 and water quality testing will continue during the week of 6/18/18.
4. Once the water quality tests pass, the District's construction crew will be connecting the new mainline to the existing system.
5. The customers on temporary lines will also will be connected back to the new mainline and the temporary pipelines will be dismantled and removed.
6. Final paving and micro-surfacing will be scheduled thereafter and the residents will be provided advance notification when the exact dates are known. Road closures will be required and more information to follow.
7. USPS mail service has been resumed to normal hours.